BRUHAT BANGALORE MAHANAGARA PALIKE

of the work:-Comprehensive development of Roads and Drains in Ward no 16 Rajarajeshwari ara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(01)

Measurement Sheet

First and Part

No: 21

m ne: Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH Specification No. 502 complete as per the direction of Engineer in charge

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
W0057									
0.00	9.30	1	9.30	7.00	5.80	6.40	-	59.52	
9.30	30.00	1	20.70	5.80	3.70	4.75	-	98.33	
30.00	60.00	1	30.00	3.70	3.80	3.75	-	112.50	
60.00	90.00	1	30.00	3.80	3.90	3.85	-	115.50	
90.00	120.00	1	30.00	3.90	4.00	3.95	-	118.50	
120.00	150.00	1	30.00	4.00	3.70	3.85	-	115.50	
150.00	180.00	1	30.00	3.70	3.90	3.80	-	114.00	
180.00	210.00	1	30.00	3.90	3.90	3.90	-	117.00	
210.00	227.10	1	17.10	3.90	4.20	4.05	-	69.26	
W0028 NTRO Office Road									
0.00	30.00	1	30.00	6.00	6.10	6.05	-	181.50	
30.00	60.00	1	30.00	6.10	6.00	6.05	-	181.50	
60.00	90.00	1	30.00	6.00	6.00	6.00	-	180.00	
90.00	120.00	1	30.00	6.00	6.60	6.30	-	189.00	
120.00	150.00	1	30.00	6.60	5.90	6.25	-	187.50	
150.00	180.00	1	30.00	5.90	6.00	5.95	-	178.50	
180.00	210.00	1	30.00	6.00	6.00	6.00	-	180.00	
210.00	240.00	1	30.00	6.00	5.90	5.95	-	178.50	
240.00	266.00	1	26.00	5.90	7.70	6.80	-	176.80	
266.00	296.00	1	30.00	7.70	6.20	6.95	-	208.50	
296.00	326.00	1	30.00	6.20	6.00	6.10	-	183.00	
326.00	356.00	1	30.00	6.00	6.00	6.00	-	180.00	
356.00	364.00	1	8.00	6.00	5.90	5.95	-	47.60	
364.00	389.00	1	25.00	5.90	6.00	5.95	-	148.75	
389.00	400.00	1	11.00	6.00	15.00	10.50	-	115.50	
400.00	418.00	1	18.00	15.00	6.00	10.50	-	189.00	
418.00	448.00	1	30.00	6.00	6.00	6.00	-	180.00	
448.00	478.00	1	30.00	6.00	5.90	5.95	-	178.50	
478.00	508.00	1	30.00	5.90	6.00	5.95	-	178.50	
508.00	538.00	1	30.00	6.00	3.70	4.85	-	145.50	
538.00	568.00	1	30.00	3.70	6.00	4.85	-	145.50	
568.00	598.00	1	30.00	6.00	6.10	6.05	-	181.50	
598.00	628.00	1	30.00	6.10	6.20	6.15	-	184.50	

Scanned with CamScanner

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
628.00	658.00	1	30.00	6.20	5.80	6.00	-	180.00	
658.00	688.00	1	30.00	5.80	6.00	5.90	-	177.00	
688.00	708.00	1	20.00	6.00	12.00	9.00	-	180.00	
Cutting trench Portion/BWSSB									
Sharadhamba nagar W0054									
0.00	30.00	1	30.00	1.10	1.20	1.15	-	34.50	
30.00	60.00	1	30.00	1.20	1.25	1.23	-	36.75	
60.00	90.00	1	30.00	1.25	1.00	1.13	-	33.75	
For Pot Holes									
		2	1.50	2.10	2.10	2.10	-	6.30	
		1	1.30	2.00	2.00	2.00	-	2.60	
Sharadhamba nagar W0056									
0.00	30.00	1	30.00	1.10	1.20	1.15	-	34.50	
30.00	60.00	1	30.00	1.20	1.25	1.23	-	36.75	
60.00	90.00	1	30.00	1.25	1.00	1.13	-	33.75	
For Pot Holes									
		1	2.10	2.20	2.20	2.20	-	4.62	
		2	2.30	2.20	2.20	2.20	-	10.12	
Sharadhamba nagar W0058									
0.00	30.00	1	30.00	1.00	0.90	0.95	-	28.50	
30.00	60.00	1	30.00	0.90	1.20	1.05	-	31.50	
60.00	90.00	1	30.00	1.20	0.90	1.05	-	31.50	
90.00	97.90	1	7.90	1.10	1.20	1.15	-	9.09	
For Pot Holes									
		2	1.20	1.60	1.60	1.60	-	3.84	
		1	2.00	1.80	1.80	1.80	-	3.60	
Sharadhamba nagar W0060									
0.00	30.00	1	30.00	1.20	1.00	1.10	-	33.00	
30.00	60.00	1	30.00	1.00	1.00	1.00	-	30.00	
60.00	90.00	1	30.00	1.00	1.20	1.10	-	33.00	
Sharadhamba nagar W0062									
0.00	30.00	1	30.00	1.30	0.90	1.10	-	33.00	
30.00	60.00	1	30.00	0.90	1.20	1.05	-	31.50	
60.00	90.00	1	30.00	1.20	0.90	1.05	-	31.50	
90.00	120.00	1	30.00	0.90	1.20	1.05	-	31.50	
120.00	150.00	1	30.00	1.10	1.20	1.15	-	34.50	
150.00	180.00	1	30.00	1.20	1.25	1.23	-	36.75	
For Pot Holes									
		1	2.00	1.80	1.80	1.80	-	3.60	
		1	1.20	1.30	1.30	1.30	-	1.56	
		1	1.50	1.60	1.60	1.60	-	2.40	
		1	2.30	2.00	2.00	2.00	-	4.60	

Scanned with CamScanner

CHAINAGE		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Land Mark									
Sharadhamba nagar W0064									
0.00	30.00	1	30.00	1.00	1.00	1.00	-	30.00	
30.00	60.00	1	30.00	1.00	1.20	1.10	-	33.00	
60.00	90.00	1	30.00	1.20	1.10	1.15	-	34.50	
90.00	120.00	1	30.00	1.10	0.90	1.00	-	30.00	
120.00	150.00	1	30.00	0.90	1.20	1.05	-	31.50	
150.00	165.00	1	15.00	1.20	0.90	1.05	-	15.75	
For Pot Holes									
		1	1.80	2.00	2.00	2.00	-	3.60	
		1	1.90	2.10	2.10	2.10	-	3.99	
		1	2.00	2.20	2.20	2.20	-	4.40	
Sharadhamba nagar W0038 8th Cross Road									
117.00	120.00	1	3.00	0.90	1.20	1.05	-	3.15	
120.00	150.00	1	30.00	1.20	1.10	1.15	-	34.50	
150.00	180.00	1	30.00	1.10	0.90	1.00	-	30.00	
330.00	360.00	1	30.00	1.10	1.10	1.10	-	33.00	
360.00	365.20	1	5.20	1.10	0.90	1.00	-	5.20	
365.20	390.00	1	24.80	0.90	1.20	1.05	-	26.04	
390.00	420.00	1	30.00	1.20	0.90	1.05	-	31.50	
450.00	455.00	1	5.00	1.10	1.20	1.15	-	5.75	
For Pot Holes									
		1	2.00	1.80	1.80	1.80	-	3.60	
		1	2.10	1.90	1.90	1.90	-	3.99	
		1	1.40	1.60	1.60	1.60	-	2.24	
		1	1.80	1.80	1.80	1.80	-	3.24	
W0049 9th Main Road									
30.00	60.00	1	30.00	1.20	1.00	1.10	-	33.00	
60.00	90.00	1	30.00	1.00	1.20	1.10	-	33.00	
185.60	210.00	1	24.40	1.15	1.25	1.20	-	29.28	
210.00	240.00	1	30.00	1.25	1.00	1.13	-	33.75	
240.00	259.20	1	19.20	1.00	1.00	1.00	-	19.20	
For Pot Holes									
		1	2.10	1.90	1.90	1.90	-	3.99	
		1	2.30	2.10	2.10	2.10	-	4.83	
		1	1.80	1.80	1.80	1.80	-	3.24	
W0034 Bule Shed									
0.00	30.00	1	30.00	1.15	1.10	1.13	-	33.75	
30.00	60.00	1	30.00	1.10	0.90	1.00	-	30.00	
60.00	90.00	1	30.00	0.90	1.20	1.05	-	31.50	
90.00	120.00	1	30.00	1.20	0.90	1.05	-	31.50	
120.00	150.00	1	30.00	1.10	1.20	1.15	-	34.50	
150.00	165.50	1	15.50	1.20	1.25	1.23	-	18.99	

Scanned with CamScanner

CHAINAGE		NO	L (m)	B (m)	BT (m)	Avg B (m)	D (m)	QTY	REMARKS
Land Mark									
165.50	180.00	1	14.50	1.25	1.00	1.13	-	16.31	
180.00	210.00	1	30.00	1.00	1.00	1.00	-	30.00	
For Pot Holes									
		2	1.90	2.00	2.00	2.00	-	7.60	
		1	1.80	1.80	1.80	1.80	-	3.24	
		3	2.00	2.20	2.20	2.20	-	13.20	
W0047 4th Main Road									
0.00	30.00	1	30.00	1.25	1.10	1.18	-	35.25	
30.00	60.00	1	30.00	1.10	0.90	1.00	-	30.00	
60.00	90.00	1	30.00	0.90	1.20	1.05	-	31.50	
90.00	108.50	1	18.50	1.20	0.90	1.05	-	19.43	
For Pot Holes									
		1	1.20	1.50	1.50	1.50	-	1.80	
		2	1.50	1.40	1.40	1.40	-	4.20	
		1	2.10	2.00	2.00	2.00	-	4.20	
W0043 Sowmya Badavane									
0.00	30.00	1	30.00	1.32	1.25	1.29	-	38.55	
30.00	60.00	1	30.00	1.25	1.00	1.13	-	33.75	
60.00	90.00	1	30.00	1.00	1.00	1.00	-	30.00	
90.00	120.00	1	30.00	1.00	1.20	1.10	-	33.00	
120.00	150.00	1	30.00	1.20	1.10	1.15	-	34.50	
150.00	180.00	1	30.00	1.10	0.90	1.00	-	30.00	
180.00	190.50	1	10.50	0.90	1.20	1.05	-	11.03	
For Pot Holes									
		1	1.50	1.40	1.40	1.40	-	2.10	
		2	1.80	1.60	1.60	1.60	-	5.76	
		1	2.10	2.00	2.00	2.00	-	4.20	
W0048 3rd Cross Road									
0.00	30.00	1	30.00	1.10	1.20	1.15	-	34.50	
30.00	60.00	1	30.00	1.20	1.25	1.23	-	36.75	
60.00	90.00	1	30.00	1.25	1.00	1.13	-	33.75	
90.00	92.00	1	2.00	1.00	1.00	1.00	-	2.00	
For Pot Holes									
		3	1.70	2.00	2.00	2.00	-	10.20	
		5	1.80	2.10	2.10	2.10	-	18.90	
		6	1.90	2.30	2.30	2.30	-	26.22	
W0051 3 A Cross road									
0.00	30.00	1	30.00	1.00	1.10	1.05	-	31.50	
30.00	33.20	1	3.20	1.10	1.20	1.15	-	3.68	
W0046 Shree Mahta Badavane									
0.00	30.00	1	30.00	0.90	1.00	0.95	-	28.50	

ckd & K 14/3

Scanned with CamScanner

CHAINAGE		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Land Mark									
30.00	60.00	1	30.00	1.00	1.00	1.00	-	30.00	
60.00	90.00	1	30.00	1.10	1.20	1.15	-	34.50	
90.00	110.80	1	20.80	1.20	1.25	1.23	-	25.48	
For Pot Holes									
		1	1.85	2.00	2.00	2.00	-	3.70	
		2	1.78	2.10	2.10	2.10	-	7.48	
		2	2.10	2.50	2.50	2.50	-	10.50	
		1	2.50	2.40	2.40	2.40	-	6.00	
		1	2.60	2.30	2.30	2.30	-	5.98	
		1	2.70	2.30	2.30	2.30	-	6.21	
W0044									
0.00	30.00	1	30.00	1.00	1.00	1.00	-	30.00	
30.00	60.00	1	30.00	1.00	1.20	1.10	-	33.00	
60.00	90.00	1	30.00	1.20	1.10	1.15	-	34.50	
90.00	118.70	1	28.70	1.10	0.90	1.00	-	28.70	
For Pot Holes									
		1	2.00	2.00	2.00	2.00	-	4.00	
		2	2.60	1.70	1.70	1.70	-	8.84	
W0042 6th Cross Road									
0.00	30.00	1	30.00	1.10	0.90	1.00	-	30.00	
30.00	60.00	1	30.00	1.10	1.20	1.15	-	34.50	
60.00	90.00	1	30.00	1.20	1.25	1.23	-	36.75	
90.00	113.30	1	23.30	1.25	1.00	1.13	-	26.21	
For Pot Holes									
		2	2.10	2.50	2.50	2.50	-	10.50	
		2	2.50	2.40	2.40	2.40	-	12.00	
		2	2.60	2.30	2.30	2.30	-	11.96	
		1	2.70	2.30	2.30	2.30	-	6.21	
W0040 7th Cross Road									
0.00	30.00	1	30.00	1.20	1.20	1.20	-	36.00	
30.00	60.00	1	30.00	1.20	1.10	1.15	-	34.50	
60.00	90.00	1	30.00	1.10	0.90	1.00	-	30.00	
90.00	107.00	1	17.00	0.90	1.20	1.05	-	17.85	
For Pot Holes									
		1	2.00	2.40	2.40	2.40	-	4.80	
		3	2.40	2.20	2.20	2.20	-	15.84	
		2	2.50	2.30	2.30	2.30	-	11.50	
W0085 5th C Cross Road									
0.00	30.00	1	30.00	1.10	1.20	1.15	-	34.50	
30.00	60.00	1	30.00	1.20	1.25	1.23	-	36.75	
60.00	90.00	1	30.00	1.25	1.00	1.13	-	33.75	
210.00	231.00	1	21.00	0.95	1.20	1.08	-	22.58	

Scanned with CamScanner

CHAINAGE		NO	L (m)	B (m)	Bt (m)	Avg B (m)	D (m)	QTY	REMARKS
Land Mark									
For Pot Holes									
		1	2.20	2.40	2.40	2.40	-	5.28	
		2	2.50	2.30	2.30	2.30	-	11.50	
		1	2.60	2.40	2.40	2.40	-	6.24	
		2	2.80	2.00	2.00	2.00	-	11.20	
		1	2.00	1.80	1.80	1.80	-	3.60	
		1	2.30	1.90	1.90	1.90	-	4.37	
W0052 2nd Main Road									
0.00	30.00	1	30.00	1.10	1.20	1.15	-	34.50	
30.00	60.00	1	30.00	1.20	1.25	1.23	-	36.75	
60.00	72.80	1	12.80	1.25	1.00	1.13	-	14.40	
72.80	84.40	1	11.60	1.00	1.00	1.00	-	11.60	
For Pot Holes									
		2	2.00	1.10	1.10	1.10	-	4.40	
		1	2.40	2.30	2.30	2.30	-	5.52	
		1	2.60	2.40	2.40	2.40	-	6.24	
		2	2.00	1.80	1.80	1.80	-	7.20	
		1	2.30	1.90	1.90	1.90	-	4.37	
W0079 3rd Main Road									
0.00	30.00	1	30.00	1.30	1.10	1.20	-	36.00	
30.00	60.00	1	30.00	1.10	0.90	1.00	-	30.00	
60.00	87.00	1	27.00	0.90	1.20	1.05	-	28.35	
For Pot Holes									
		1	2.20	2.40	2.40	2.40	-	5.28	
		3	2.40	2.30	2.30	2.30	-	16.56	
		1	2.60	2.40	2.40	2.40	-	6.24	
W0083 5th B Cross Road									
0.00	30.00	1	30.00	1.10	1.20	1.15	-	34.50	
30.00	60.00	1	30.00	1.20	1.25	1.23	-	36.75	
60.00	90.00	1	30.00	1.25	1.00	1.13	-	33.75	
90.00	120.00	1	30.00	1.00	1.00	1.00	-	30.00	
120.00	135.50	1	15.50	1.00	1.20	1.10	-	17.05	
For Pot Holes									
		1	2.30	2.20	2.20	2.20	-	5.06	
		2	2.50	2.40	2.40	2.40	-	12.00	
		1	1.80	2.00	2.00	2.00	-	3.60	
		3	1.90	2.30	2.30	2.30	-	13.11	
W0081 5th A Cross Road									
0.00	30.00	1	30.00	0.90	0.90	0.90	-	27.00	
30.00	60.00	1	30.00	0.90	1.20	1.05	-	31.50	
60.00	90.00	1	30.00	1.20	0.90	1.05	-	31.50	
125.00	156.80	1	31.80	1.00	1.25	1.13	-	35.78	

Scanned with CamScanner

CHAINAGE		Land Mark	NO	L (M)	B (M)	BT (M)	Avg B (M)	D (M)	QTY	REMARKS
For Pot Holes										
			1	2.20						
			1	2.30	1.80	1.80	1.80	-	1.98	
			1	2.40	1.60	1.60	1.60	-	3.68	
			2	2.50	1.70	1.70	1.70	-	4.08	
					2.00	2.00	2.00	-	10.00	
W0077 4th Main Road										
0.00	30.00		1	30.00	1.10	1.00	1.05	-	31.50	
30.00	60.00		1	30.00	1.00	1.20	1.10	-	33.00	
60.00	90.00		1	30.00	1.20	1.10	1.15	-	34.50	
90.00	96.60		1	6.60	1.10	0.90	1.00	-	6.60	
For Pot Holes										
			2	2.50	1.90	1.90	1.90	-	9.50	
			1	2.40	1.70	1.70	1.70	-	4.08	
W0075 5th Main Road										
0.00	30.00		1	30.00	1.20	0.90	1.05	-	31.50	
30.00	60.00		1	30.00	1.10	1.20	1.15	-	34.50	
60.00	87.90		1	27.90	1.20	1.25	1.23	-	34.18	
For Pot Holes										
			1	2.30	2.00	2.00	2.00	-	4.60	
			3	2.40	2.30	2.30	2.30	-	16.56	
W0036 3rd Main Road										
30.00	60.00		1	30.00	0.95	1.20	1.08	-	32.25	
60.00	90.00		1	30.00	1.20	1.10	1.15	-	34.50	
90.00	120.00		1	30.00	1.10	0.90	1.00	-	30.00	
For Pot Holes										
			2	2.10	2.20	2.10	2.15	-	9.03	
			1	1.50	2.00	1.18	1.59	-	2.39	
W0069 6th Main Road										
0.00	24.80		1	24.80	1.00	1.00	1.00	-	24.80	
60.00	90.00		1	30.00	1.10	1.20	1.15	-	34.50	
90.00	105.80		1	15.80	1.20	1.25	1.23	-	19.36	
W0059 th Main Road										
0.00	30.00		1	30.00	0.90	1.00	0.95	-	28.50	
30.00	57.50		1	27.50	1.00	1.20	1.10	-	30.25	
W0053 8th Main Road										
0.00	30.00		1	30.00	1.00	0.90	0.95	-	28.50	
30.00	60.00		1	30.00	0.90	1.20	1.05	-	31.50	
60.00	61.10		1	1.10	1.10	1.20	1.15	-	1.27	
61.10	86.40		1	25.30	1.20	1.25	1.23	-	30.99	
Hmt Police Quatrace										

Scanned with CamScanner

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
0.00	30.00	1	30.00	1.10	1.00	1.05	-	31.50	
30.00	60.00	1	30.00	1.00	1.20	1.10	-	33.00	
W0032									
240.00	270.00	1	30.00	0.90	1.20	1.05	-	31.50	
270.00	300.00	1	30.00	1.20	0.90	1.05	-	31.50	
300.00	330.00	1	30.00	1.10	1.20	1.15	-	34.50	
420.00	450.00	1	30.00	1.00	1.20	1.10	-	33.00	
For Pot Holes									
		2	2.20	2.10	2.10	2.10	-	9.24	
		1	2.30	2.20	2.20	2.20	-	5.06	
		1	2.50	2.20	2.20	2.20	-	5.50	
W0129									
120.00	150.00	1	30.00	1.00	0.90	0.95	-	28.50	
150.00	180.00	1	30.00	1.10	1.20	1.15	-	34.50	
180.00	210.00	1	30.00	1.20	1.25	1.23	-	36.75	
210.00	240.00	1	30.00	1.25	1.00	1.13	-	33.75	
330.00	360.00	1	30.00	1.20	0.90	1.05	-	31.50	
360.00	386.80	1	26.80	0.90	1.20	1.05	-	28.14	
W0105									
60.00	90.00	1	30.00	1.20	1.00	1.10	-	33.00	
90.00	120.00	1	30.00	1.00	1.00	1.00	-	30.00	
120.00	134.20	1	14.20	1.00	1.20	1.10	-	15.62	
224.20	254.20	1	30.00	1.10	1.20	1.15	-	34.50	
374.20	404.20	1	30.00	1.20	1.10	1.15	-	34.50	
404.20	434.20	1	30.00	1.10	0.90	1.00	-	30.00	
434.20	461.20	1	27.00	0.90	1.20	1.05	-	28.35	
For Pot Holes									
		1	1.80	1.90	1.90	1.90	-	3.42	
		1	2.50	2.30	2.30	2.30	-	5.75	
		1	1.80	2.00	2.00	2.00	-	3.60	
W0143									
0.00	5.00	1	5.00	1.10	1.20	1.15	-	5.75	
5.00	10.00	1	5.00	1.20	1.25	1.23	-	6.13	
10.00	30.00	1	20.00	1.25	1.00	1.13	-	22.50	
30.00	60.00	1	30.00	1.00	1.00	1.00	-	30.00	
60.00	83.20	1	23.20	1.00	1.20	1.10	-	25.52	
83.20	111.40	1	28.20	1.20	1.10	1.15	-	32.43	
111.40	141.40	1	30.00	1.10	0.90	1.00	-	30.00	
141.40	168.50	1	27.10	0.90	1.20	1.05	-	28.46	
168.50	198.50	1	30.00	1.20	0.90	1.05	-	31.50	
198.50	210.10.	1	11.60	0.90	1.20	1.05	-	12.18	
For Pot Holes									
		1	1.50	1.10	1.10	1.10	-	1.65	

Scanned with CamScanner

CHAINAGE		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Land Mark									
		2	1.90	0.90	0.90	0.90	-	3.42	
		1	1.60	2.10	2.10	2.10	-	3.36	
W0137 1st Main Road									
0.00	30.00	1	30.00	1.10	1.20	1.15	-	34.50	
30.00	54.80	1	24.80	1.20	1.25	1.23	-	30.38	
54.80	56.80	1	2.00	1.25	1.00	1.13	-	2.25	
56.80	86.80	1	30.00	1.00	1.00	1.00	-	30.00	
86.80	116.80	1	30.00	1.00	1.20	1.10	-	33.00	
116.80	146.80	1	30.00	1.20	1.10	1.15	-	34.50	
146.80	170.80	1	24.00	1.10	0.90	1.00	-	24.00	
W0140 7th Cross Road									
0.00	30.00	1	30.00	1.10	1.20	1.15	-	34.50	
30.00	60.00	1	30.00	1.20	1.25	1.23	-	36.75	
60.00	71.20	1	11.20	1.25	1.00	1.13	-	12.60	
71.20	90.20	1	19.00	1.00	1.00	1.00	-	19.00	
90.20	120.20	1	30.00	1.00	1.20	1.10	-	33.00	
120.20	129.30	1	9.10	1.20	1.10	1.15	-	10.47	
For Pot Holes									
		2	2.00	2.30	2.30	2.30	-	9.20	
		1	2.30	2.50	2.50	2.50	-	5.75	
		1	2.50	2.30	2.30	2.30	-	5.75	
W0169 2nd Main Road Bahubali Nagara									
30.00	60.00	1	30.00	1.00	0.90	0.95	-	28.50	
60.00	90.00	1	30.00	1.10	1.20	1.15	-	34.50	
90.00	120.00	1	30.00	1.20	1.25	1.23	-	36.75	
210.00	240.00	1	30.00	1.20	1.10	1.15	-	34.50	
240.00	270.00	1	30.00	1.10	0.90	1.00	-	30.00	
270.00	300.00	1	30.00	0.90	1.20	1.05	-	31.50	
For Pot Holes									
		2	2.00	2.30	2.30	2.30	-	9.20	
		2	2.20	2.10	2.10	2.10	-	9.24	
		1	2.30	2.50	2.50	2.50	-	5.75	
W0118 1st Cross road Bahubali Nagara									
0.00	30.00	1	30.00	1.20	1.25	1.23	-	36.75	
30.00	60.00	1	30.00	1.25	1.00	1.13	-	33.75	
60.00	75.30	1	15.30	1.00	1.00	1.00	-	15.30	
W0120 2nd Cross road Bahubali Nagara									
0.00	30.00	1	30.00	0.90	1.10	1.00	-	30.00	
30.00	60.00	1	30.00	1.10	0.90	1.00	-	30.00	
60.00	80.00	1	20.00	0.90	1.20	1.05	-	21.00	
W0122 3rd Cross road Bahubali Nagara									
0.00	30.00	1	30.00	1.10	1.20	1.15	-	34.50	

Scanned with CamScanner

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
30.00	60.00	1	30.00	1.20	1.25	1.23	-	36.75	
60.00	82.30	1	22.30	1.25	1.00	1.13	-	25.09	
W0126 5th Cross road Bahubali Nagara									
0.00	30.00	1	30.00	0.90	1.20	1.05	-	31.50	
30.00	45.10	1	15.10	1.20	1.10	1.15	-	17.37	
W0138 6th Cross Road Bahubali Nagara									
0.00	26.70	1	26.70	1.20	1.20	1.20	-	32.04	
26.70	30.00	1	3.30	1.20	0.90	1.05	-	3.47	
30.00	43.50	1	13.50	1.10	1.20	1.15	-	15.53	
133.50	163.50	1	30.00	1.00	1.20	1.10	-	33.00	
163.50	193.50	1	30.00	1.20	1.10	1.15	-	34.50	
For Pot Holes									
		1	1.60	2.30	2.30	2.30	-	3.68	
		1	2.30	1.80	1.80	1.80	-	4.14	
		1	2.50	1.50	1.50	1.50	-	3.75	
W0136 5th Cross Road Bahubali Nagara									
0.00	30.00	1	30.00	1.15	0.90	1.03	-	30.75	
180.00	210.00	1	30.00	1.00	1.10	1.05	-	31.50	
210.00	223.20	1	13.20	1.10	1.20	1.15	-	15.18	
For Pot Holes									
		1	1.80	2.00	2.00	2.00	-	3.60	
		1	1.50	2.40	2.40	2.40	-	3.60	
		1	2.30	1.80	1.80	1.80	-	4.14	
W0191 Kadaba Road									
0.00	30.00	2	30.00	1.12	1.00	1.06	-	63.60	
30.00	60.00	3	30.00	1.00	1.00	1.00	-	90.00	
60.00	90.00	1	30.00	1.00	1.20	1.10	-	33.00	
90.00	117.30	4	27.30	1.20	1.10	1.15	-	125.58	
For Pot Holes									
		1	1.20	2.20	2.20	2.20	-	2.64	
		2	1.60	2.30	2.30	2.30	-	7.36	
		1	2.30	1.80	1.80	1.80	-	4.14	
W0193									
0.00	30.00	1	30.00	0.90	1.20	1.05	-	31.50	
30.00	60.00	1	30.00	1.20	0.90	1.05	-	31.50	
90.00	120.00	1	30.00	1.10	1.20	1.15	-	34.50	
120.00	150.00	1	30.00	1.20	1.25	1.23	-	36.75	
150.00	180.00	1	30.00	1.25	1.00	1.13	-	33.75	
450.00	480.00	1	30.00	0.90	1.10	1.00	-	30.00	
480.00	510.00	1	30.00	1.10	0.90	1.00	-	30.00	
510.00	540.00	1	30.00	0.90	1.20	1.05	-	31.50	
540.00	570.00	1	30.00	1.20	0.90	1.05	-	31.50	

Scanned with CamScanner

CHAINAGE		NO	L	B	Bl	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
570.00	589.60	1	19.60	0.90	1.20	1.05	-	20.58	
For Pot Holes									
		1	1.80	2.20	2.00	2.10	-	3.78	
		1	1.70	1.20	0.90	1.05	-	1.79	
		2	1.80	2.20	0.90	1.55	-	5.58	
							Total Qty Work Done	11891.83	
							Qty Payable in this bill	11865.18	Sqm
									Sqm

For M/s. K. DAMODAR & Co.

B. MANJUNATH
Managing Partner

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Consultant Representative

Assistant Engineer
Ward No 16

Asst. Executive Engineer
Yeshwanthapura Sub Division
Bruhat Bangalore Mahanagara Palike

Scanned with CamScanner